

Town of North Stonington
SCHOOL MODERNIZATION BUILDING COMMITTEE (SMBC) Joint Finance Subcommittee Meeting
North Stonington New Town Hall
Monday September 9, 2019

Attendance: Jay Peterson, Mike Anderson, Sam Cherenzia, Walt Mathwich, Alice Zeeman, Pam Potemri

Architect (Quisenberry/QAM) was represented by Rusty Malik and Carson Collier
Construction Manager (Downes) was represented by Steve Smith.

1. Call to Order: 6:05 pm

2. Invoice Finance Review:

Sam Cherenzia motioned to recommend for approval #19 Elementary Application for payment. Mike Anderson Seconded. Motion passed 6-0-0. Sam Cherenzia motioned to recommend for approval #21 MHS Application for payment. Mike Anderson Seconded. Motion passed 6-0-0. Sam Cherenzia motioned to recommend for approval #22R MHS Application for payment. Mike Anderson Seconded. Motion passed 6-0-0.

3. Change Order Log:

- Sam Cherenzia motioned to approve COP 61 – Gymnasium lamp replacement for MHS in the amount of \$1070.07 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 98 – EDPM Roofing – Alternative Fastening System for MHS in the amount of \$3645.85 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 115 – Pump House Pad Grouting (In Scope) for MHS in the amount of \$1781.00 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 133 – Site Sign Repair (In Scope) for MHS in the amount of \$243.05 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 135 – RFI # 083 – Condensate Trap Primer for MHS in the amount of \$2456.20 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 137 – Rerouting of Overflow Drain – Served (In Scope) for MHS in the amount of \$969.00 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 167 – PR-034 – Added Roller Shade – Conf Room 123F for MHS in the amount of \$1446.71 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 18.1 – PR-002 (VE) Airflow Credit Reversal for ELEM in the amount of --\$14000.00 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 36 – PCB Wall Re-Grinding – Gym 1st and 2nd Floor for ELEM in the amount of --\$70914.54 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 44 – RFI-087 - Media Center Display Case Lighting (In Scope) for ELEM in the amount of --\$1630.46 Mike Anderson seconded. Motion passed 6-0-0.
- Sam Cherenzia motioned to approve COP 53 – PR-018 –PCB Abatement – CMU & Brick for ELEM in the amount of --\$29628.16 Mike Anderson seconded. Motion passed 6-0-0.

4. Invoice Approvals:

Motion to approve September soft cost items, invoices numbers (approved below individually) was made by Sam Cherenzia and seconded by Mike Anderson. Motion passed 6-0-0

- a. Invoice no. 3779-K IMTL.....\$495.00
- b. Invoice no. R20172-9A ... Horizon Engineering\$1,406.25
- c. Invoice no. R20172-10A ...Horizon Engineering\$788.75
- d. Invoice no. R20172-10B ...Horizon Engineering.....\$171.25
- e. Invoice no. R20172-11B ...Horizon Engineering.....\$757.00

5. Update from CM/Architect:

- a. High School Final Punch List next week. Should be able to close out.
- b. Elementary abatement areas underway. 1 week behind schedule.
- c. Spray foam in exterior walls, go with alternate due to cost and be back on schedule.
- d. Elementary 1965 Addition starting mechanicals.
- e. 1968 Addition still found to have PCB's on steel beam
- f. Gym is done with abatement and work continues to progress.

6. Review Oct. – Dec. 2019 Meeting dates: Dates were set for meetings as follows

- a. Oct 7, 2019 @ 5:30pm – Town Hall
- b. Nov 4, 2019 @ 5:30 pm – Media Center Current Elem.
- c. December 9, 2019 @ 5:30 pm – Town Hall

7. Public Comments and Questions: None

8. Pam Potemri moved to adjourn, Sam Cherenzia seconded. Meeting adjourned at 6:47 pm.