

North Stonington Center for Emergency Services - Field Report #14 - 10-30-17 - 11-3-17

Prepared by Michael Faenza

Description

This field report contains observations from site activities performed during the week of November 3, 2017.

The purpose of this report is to document the progress of the project.

Subcontractors working on site this week:

- Suchocki & Son Inc. - Sitework
- Main Enterprises - Plumbing
- CE Electrical - Electrical
- Xenelis Construction - Pre-Engineered Building

Key Activities this week include:


- Piping Installation for Fire Protection Tank - In Progress
- Installation of Transformer Vault - Complete
- Installation of Site Electrical Conduit - In Progress
- Delivery of Pre-Engineered Metal Building - In Progress
- Site Grading and Compaction throughout Property - In Progress

Please see individual photos and locations within the report for specific detail of activities performed.

Contents

#120 October 31st	2
#121 October 31st	3
#122 November 1st	4
#123 November 3rd	5
#124 November 3rd	6

#120 October 31st



Sheet
C3

Status
Open

Created
Oct 31, 2017 at 1:55pm
mfaenza@crec.org

Last Updated
Oct 31, 2017 at 1:56pm

Description

Installation of gas line to generator is in progress.


Photos



Oct 31, 2017 at 1:56pm

North Stonington Emergency Services Building

#121 October 31st



Sheet
C3

Status
Open

Created
Oct 31, 2017 at 1:57pm
mfaenza@crec.org

Last Updated
Oct 31, 2017 at 1:57pm

Description


Site grading in progress.

Photos



Oct 31, 2017 at 1:57pm

#122 November 1st



Sheet
C3

Status
Open

Created
Nov 1, 2017 at 10:09am
mfaenza@crec.org

Last Updated
Nov 1, 2017 at 10:14am

Description

Site grading and compaction in progress.


Photos



Nov 1, 2017 at 10:09am

North Stonington Emergency Services Building

#123 November 3rd



Sheet
S100

Status
Open

Created
Nov 3, 2017 at 12:18pm
mfaenza@crec.org

Last Updated
Nov 3, 2017 at 12:18pm

Description

Pre-engineered metal building has been delivered.


Photos



Nov 3, 2017 at 12:18pm

North Stonington Emergency Services Building

#124 November 3rd



Sheet
C3

Status
Open

Created
Nov 3, 2017 at 12:29pm
mfaenza@crec.org

Last Updated
Nov 3, 2017 at 12:29pm

Description

Site grading in progress at rear of building.

Photos



Nov 3, 2017 at 12:29pm

North Stonington Emergency Services Building
